To,

Date: 03-09-2021

ASSISTANT EXECUTIVE ENGINEER
YELAHANKA SUB DIVISION,
BBMP
BANGALORE

Dear Sir,

Sub: M/s. Civil Pro Services for the work of **"DEVELOPMENT OF ROADS AND DRAINS AT VENKATALA AND VENKATALA JANATHA COLONY IN WARD NO 01 OF YELAHANKA SUB DIVISION"**

Ref: 1. Work Order No: BBMP/EE/YNK.D/EPMT-09/W.O/18/2021-22
2. Job code: 001-21-000009

We are here with forwarding to B P Mahesh, M/s Sri Sai Manjunatha Enterprises, #58, B P Linganna Building, Chandramowleshwara Layout, Hunasamaranahalli, Bangalore 562157. First & Final Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs. 2,05,29,138.00/- (Rs. Two Crore Five Lakhs Twenty Nine Thousand One Hundred and Thirty Eight Only).

Thanking you,

AE-1
A.E.E

AE

Yours faithfully,

For Civil Pro

CIVIL Pro Sig..... Date..... BANGALORE

R. KARTHIK RECHAN B.E, M.S (U.S.A)
PRINCIPAL CONSULTANT
CIVIL PRO

Attachments PMC Compliance report

NAME OF WORK:-"Development of Roads and Drains at Venkatala and Venkatala Janatha Colony in Ward No 01 of Yelahanka Sub Division"

Name of Client : EXECUTIVE ENGINEER, YELAHANKA DIVISION,BBMP, BANGALORE

Contractor/ Agency: B P Mahesh, M/s Sri Sai Manjunatha Enterprises, #58, B P Linganna Building, Chandramowleshwara Layout, Hunasamaranahalli, Bangalore 562157

Tender Contract Price Rs 2,05,29,138.00/-

Date Of Inspection : 03-09-21

Status Of Bill : First & Final Bill

In the Presence of : a) Assistant Engineer,Ward No -01 Yelahanka Sub division, BBMP, Bangalore

b) R. Karthik Rechan, Partner, M/S CIVIL PRO, BANGALORE

PMC COMPLIANCE REPORT		
Sl. No.	**Description of work**	**Comments/Observations**
1	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
2	Removing and refixing stone slabs of drains and pointing in CM (1:3) complete as per specifications and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
3	Providing and laying Plain cement concrete of mix1:3:6 with OPC cement @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days Including cost of materials,labour, HOM curing form work, Scaffolding and Centering complete as per specifications and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory

AE-1
A.E.E

AE

CIVIL Pro
Sig.....
Date.....

9	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation ete.,complete as per specifications and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
10	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
11	Scarifying bituminous course 50mm to 75mm thick along with premix carpet / surface dressing by road roller attached with scarifier without disturbing the base and stacking the debris including cost of all labour charges, HOM of machineries complete as per specifications and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
12	Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
13	Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
14	Construction of Embankment with Material Gravel/ Murrum. KSRRB M300-53. Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300- 2 complete as per specifications and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
15	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory

AE-1
A.E.E
AE

CIVIL Pro
Sig.....
Date.....
BANGALORE